

BH2 STREAM

Address -

1308 West Wilson Street, Tarboro, NC 27886

County/Municipality: Edgecombe County/ Town of Tarboro

First day of school - Aug 3, 2026

OCS site review - Jun 5, 2026

Approximate time of review - 10AM

Staff on site - Ashley Logue

Purpose - review status of modular placement; update accelerated facility report.

Findings - The site is not ready for modular occupancy and shows no signs of preparing for such use.

Observations - (photos included below)

1. No school (BH2 STREAM) signage observed.
2. No construction of any sort observed.
3. No measurement markings, site markings, or construction preparation observed.
4. No indication of erosion control measures installed per construction schedule (slated for May 18-22).
5. No temporary utility preparation observed (no markings, signage, utility identification, etc) per construction schedule (slated for May 18-29).
6. No site grading or preparation work observed. Concrete parking areas appear exactly as they did when original accelerated site visit took place August 8, 2025.
7. No drive/traffic/parking improvements observed.
8. No modular foundations, pads, or units observed.















